

Dashboard for Solarisation of Ports by SECI

SI	Ports	Vizag Port Trust	Paradip Port Trust (DCR)	Kolkata Port Trust (Haldia)	New Mangalore Port Trust	Kamarajar Port Trust	V.O. Chidambarnar Port Trust	Jawaharlal Nehru Port Trust	Total (MW)
1	Proposed project capacity (MW)	15	20	10	10	20	15	25	115
2	Feasible capacity according to land (MW)	15	20	10	4	1	0	-	50
3	Capacity according to load (MW)	10	10	2	4	0.24	5	25	56.24
4	Commissioned (MW)	10	-	-	4.0	-	-	-	14.0
5	Site assessment status	Completed 2/9/2015	Completed 30/5/16 on new land location	Completed 06/01/2016	Completed 15/10/2015	Done	As against IPP basis, Port has decided on 16 th Aug'17 to go for 5 MW on EPC basis at new location	54 Hectares identified by Port. Assessment of site to be undertaken	
6	Pre Feasibility report status	Completed 15/9/15	Completed 6/6/15 and sent to Port	Completed on 01/01/2016	Completed 16/11/2015 02/12/2015 (Revised)	Final revised PFR sent for 1 MW on 20/01/2016	DPR sent by SECI in Dec'17 and approved	Revised PFR submitted on 05/05/2016	
7	NIT status	Issued on 16/9/15	Issued on 1/8/16	Reissued on 6 th Jan'17 as no bids were received during earlier tender	Published on 11/12/2015	Rev NIT for 0.24 MW published on 15/9/16	NIT planned to be issued by mid Apr'18.	NIT finalised on 8/6/16 on EPC basis but put on HOLD at the instance of JNPT.	

		VPT	Paradip	Haldia	NMPT	Kamarajar	VOCPT	JNPT	
8	Bid submission date	Completed on 16/10/15	Completed 17/10/16	23 rd Mar'17	Bid opened on 28/01/2016	Completed 21 st Nov'16	Planned by end May'18	Waiting for clearance from Port.	
9	Project award status	Project awarded to Jakson for 10 MW - LoI/NTP issued on 31/10/15	LOI issued to Surana Solar on 28 th Nov'16	Put 'On Hold' by Port	LOI issued on 16/3/16 to BOSCH, Blore for 4 MW	Approval sent to Port in Apr'17 for issue of LOI.	Award of EPC planned by end June'18		
10	Scheduled Project Comm	(a) 2 MW (Scheduled 30/01/2016) (b) 8 MW (Scheduled 20/03/2016)	Was scheduled in Aug'17	By end 2018. Approach road to site and Land-filling undertaken by Port & completed	15 th Sep'16	Port has finally shelved the project in June'17 due to non-viability	Expected by March'19	6 months required for Land acquisition plus further 8 months for project completion.	
11	Expected completion	Plant fully commissioned in stages between 17 th May'16 and 12 th May'17	100% land-filling completed by Port	Project is not becoming viable due to very high Wheeling & Transmission charges by Discom.	Commissioned on 2 nd Dec'16			Consultant of Port has advised them to go for EPC tender	
12	Present status	Plant commissioned	Contract terminated by PPT. To be rebid by Port.	Port has written to State Govt (Power deptt) for waiving these and confirmation is awaited.	Completed	Port has now identified buildings on which they plan to install rooftop solar	LOA received from Port on 17 th Mar'18	Awaiting Go-ahead from Port. Likely capacity is 12 MW initially	