

## Dashboard for Solarisation of Ports by SECI

SI	Ports	Vizag Port Trust	Paradip Port Trust (DCR)	Kolkata Port Trust (Haldia)	New Mangalore Port Trust	Kamarajar Port Trust	V.O. Chidambarnar Port Trust	Jawaharlal Nehru Port Trust	Total (MW)
1	Proposed project capacity (MW)	15	20	10	10	20	15	25	115
2	Feasible capacity according to land (MW)	15	20	10	4	1	0	-	50
3	Capacity according to load (MW)	10	10	2	4	0.24	5	25	56.24
4	Commissioned (MW)	10	-	-	4.0	-	-	-	14.0
5	Site assessment status	Completed 2/9/2015	Completed 30/5/16 on new land location	Completed 06/01/2016	Completed 15/10/2015	Done	As against IPP basis, Port has decided on 16 <sup>th</sup> Aug'17 to go for 5 MW on EPC basis at new location	54 Hectares identified by Port. Assessment of site to be undertaken	
6	Pre Feasibility report status	Completed 15/9/15	Completed 6/6/15 and sent to Port	Completed on 01/01/2016	Completed 16/11/2015 02/12/2015 (Revised)	Final revised PFR sent for 1 MW on 20/01/2016	To be made after site visit in Nov'17 & work order from Port	Revised PFR submitted on 05/05/2016	
7	NIT status	Issued on 16/9/15	Issued on 1/8/16	Reissued on 6 <sup>th</sup> Jan'17 as no bids were received during earlier tender	Published on 11/12/2015	Rev NIT for 0.24 MW published on 15/9/16	NIT planned to be issued by end Nov/ early Dec'17.	NIT finalised on 8/6/16 on EPC basis but put on HOLD at the instance of JNPT.	

		VPT	Paradip	Haldia	NMPT	Kamarajar	VOCPT	JNPT	
8	Bid submission date	Completed on 16/10/15	Completed 17/10/16	23 <sup>rd</sup> Mar'17	Bid opened on 28/01/2016	Completed 21 <sup>st</sup> Nov'16	Planned by mid Jan'18	Waiting for clearance from Port.	
9	Project award status	Project awarded to Jakson for 10 MW - LoI/NTP issued on 31/10/15	LOI issued to Surana Solar on 28 <sup>th</sup> Nov'16	Put 'On Hold' by Port	LOI issued on 16/3/16 to BOSCH, Blore for 4 MW	Approval sent to Port in Apr'17 for issue of LOI.	Award of EPC planned by end Mar'18		
10	Scheduled Project Comm	(a) 2 MW (Scheduled 30/01/2016) (b) 8 MW (Scheduled 20/03/2016)	By Aug'17	By mid 2018. Approach road to site and Land-filling is undertaken by Port	15 <sup>th</sup> Sep'16	Port has finally shelved the project in June'17 due to non-viability	Can be expected in 7-8 months from award	6 months required for Land Identification plus further 6 months for completion.	
11	Expected completion	1 MW syn. on 17th May'16, 1.5 MW on 4/6/16, 3.75 MW on 20/7/16, 1.25 MW on 26/12/16, 1.5 MW on 23/1/17, 0.5 MW on 15/3/17, 0.5 MW on 12/5/17	100% land-filling completed by Port	Project is not becoming viable due to very high Wheeling & Transmission charges by Discom.	Commissioned on 2 <sup>nd</sup> Dec'16			Consultant of Port has advised them to go for EPC tender	
12	Present status	Plant commissioned	Project delayed.	Port has written to State Govt (Power deptt) for waiving these and confirmation is awaited.	Completed	Port has now identified buildings on which they plan to install rooftop solar	Site assessment to be done in Nov'17	Awaiting Go-ahead from Port. Likely capacity is 12 MW initially	